The information in this report is required by 14 CRF 108.17 & 129.26. Failure to report may result in a civil penalty not to exceed $1000.00 for each such violation. (Federal Aviation Act of 1958, Section 901)

Department of Transportation Federal Aviation Administration	X-RAY SYSTEM RADIATION LEAKAGE REPORT (BAGGAGE INSPECTION) (Required by 14 CRF 108.17, 14 CRF 129.26)	FIELD TEST SERIAL NO. 11-7 T	Form Approved OMB No. 2120-0098

AA	1.1 Name and Address of Facility	Name of Facility (10.20): El Paso International Airport	FAA Region: Texas	BB. No. R.R. or Airline/Airport (10.80): 6701 Convair Rd.
CC		City (10.70): El Paso	State Code: TX	Zip Code: 79925
DD	and Specific Location of X-ray System	Room No. or Other Location of System (10.30): Main Checkpoint Lane 2	Person Interview (33.34): [redacted]	Telephone No.: [redacted]
		Certification Label Present: Yes	Instrument: (type and serial number) Inovision	Model: 451P Serial No.: 0482
01	1.2 Manufacture And Product ID	A. Manufacture (Responsible Firm): Rapiscan Security Products	B. OHU46	C. System Model No. and/or Name: Rapiscan 520B TRX X-Ray System
		D. Unique I.D.: 115vac 60hz	E. System Serial No.: 7021106	
		F. Date of Manufacture Mo. 03 Yr. 2002	1.4 Operator Instructions Available: Yes	1.5 Maintenance Schedule Available
	2.0 Warning Labels	2.1 Warning Label Present at Controls Stating: "Caution: X-Rays Produced When Energized": Yes	2.2 Warning Labels Present at Ports Stating: "Caution: Do Not Insert Any Part of the Body When System is Energized, X-Ray Hazard": Yes	2.3 Two Indicators Labeled "X-Ray On" Present at Controls (One May Be Labeled "mA Meter"): Yes
02	Indicators	2.4 At Least One Indicator, X-Ray Marked "X-Ray On", Visible from Each Port, Door, And Access Panel: Yes	3.0 Interlocks	3.1 "Captured Key" Control: Yes
	3.2 Door Safety Inter-Locks	A. Minimum Number of Interlocks Visible At Any One Door	3.3 Prevention of X-Radiation By Interlocks	A. All Doors and Access Panels That Were Tested Prevent Generation of X-Radiation
		B. At Least One Interlock Dependent on No Moving Part Except Door		B. Use of X-Ray Control Necessary to Resume Operation Following Interruption
	4.0 Ports and/or Apertures	4.1 Some Part of the Body Can Be Inserted Through a Port Into The Primary Beam: No		4.2 Some Part of the Body Can Be Inserted Into the Aperture: No
	5.0 Baggage Inspection Systems	5.1 Means Provided to Ensure Operator Presence at the Control Area: Yes		5.2 Means Provided to Operator for Terminating Exposures of Greater than One-Half Second and Preventing: Yes
03	7.0 Leakage Radiation	Specific Test Procedure Used: M	7.1 Scatter Block Description: Pelican 1400 case for 451P meter	
05	7.2 Technical Features	140 kVp, .700 mA		

7.3 Location Exposure Levels	Non-Continuously Activated Systems Only Number of Exposures Initiated	06 Location Exposure Levels	Non-Continuously Activated Systems Only Number of Exposures Initiated
.059 mR/hr	Exp	.049 mR/hr	exp
.050 mR/hr	Exp	.047 mR/hr	exp
.050 mR/hr	exp	.041 mR/hr	exp
.049 mR/hr	exp	.037 mR/hr	exp

07	Reasonable Number of Exposures That May Be Initiated In One Hour	OR	Duty Cycle of System Indicated As a Percentage of One Hour: 100%
08	8.0 Additional Information 8.1: 159		
09	8.2		
10	8.3		
11	8.4		
12	8.5		
13	Surveyor Information: [redacted]	Surveyor Name (10-72) (Print: L, F, MI): [redacted]	Date of Survey: 9-25-09
	Remarks:		Surveying Agency Code

FAA Form 165-17 (6-81)

ENTERED OCT 1 5 2009

Sept

EQ: S1626
WO: 2569056
Semi-Annual PM

FAA HQ