The information in this report is required by 14 CRF 108.17 & 129.26. Failure to report may result in a civil penalty not to exceed $1000.00 for each such violation. (Federal Aviation Act of 1958, Section 901)

Department of Transportation Federal Aviation Administration	X-RAY SYSTEM RADIATION LEAKAGE REPORT (BAGGAGE INSPECTION) (Require by 14 CRF 108.17, 14 CRF 129.26)	FIELD TEST SERIAL NO. 11-7 T	Form Approved OMB No. 2120-0098

AA	1.1 Name and Address of Facility and Specific Location of X-ray System	Name of Facility (18.80): BOISE AIRPORT Gowen Field	FDA Region: West	RR	St. No. R.R. or Airline/Airport (10.80): 3201 AIRPORT WAY
CC		City (10.73): BOISE		State Code: ID	Zip Code: 83705
DD		Room No. or Other Location of System (10.32): CHECK Pt LN 3	Person Interview (33-54): [redacted]	Telephone No.: [redacted]	
		Certification Label Present: Yes	Instruments: (type and serial number) INOVISION	Model: 451P	Serial No. 424
01	1.2 Manufacture And Product ID	A. Manufacture (Responsible Firm): RAPISCAN	B. OHU46	C. System Model No. and/or Name: TRX 520B	
		D. 115VAC Unique I.D. 60Hz	E. System Serial No. 7024510		
		F. Date of Manufacture Mo. NOV Yr. 2002	1.4 Operator Instructions Available: Yes	1.5 Maintenance Schedule Available: N/A	
	2.0 Warning Labels Indicators	2.1 Warning Label Present at Controls Stating: "Caution: X-Rays Produced When Energized" Yes	2.2 Warning Labels Present at Ports Stating: "Caution: Do Not Insert Any Part of the Body When System Is Energized, X-Ray Hazard" Yes	2.3 Two Indicators Labeled "X-Ray On" Present at Controls (One May Be Labeled "mA Meter") Yes	
02		2.4 At Least One Indicator, X-Ray Marked "X-Ray On", Visible from Each Port, Door, And Access Panel Yes	3.0 Interlocks	3.1 "Captured Key" Control Yes	
	3.2 Door Safety Inter-Locks	A. Minimum Number of Interlocks Visible At Any One Door N/A	3.3 Prevention of X-Radiation By Interlocks	A. All Doors and Access Panels That Were Tested Prevent Generation of X-Radiation N/A	
		B. At Least One Interlock Dependent on No Moving Part Except Door N/A		B. Use of X-Ray Control Necessary to Resume Operation Following Interruption N/A	
	4.0 Ports and/or Apertures	4.1 Some Part of the Body Can Be Inserted Through a Port Into The Primary Beam NO		4.2 Some Part of the Body Can Be Inserted Into the Aperture NO	
	6.0 Baggage Inspection Systems	6.1 Means Provided to Ensure Operator Presence at the Control Area Yes		6.2 Means Provided to Operator for Terminating Exposures of Greater than One-Half Second and Preventing Yes	
03	7.0 Leakage Radiation	Specific Test Procedure Used 04	7.1 Scatter Block Description: PELICAN CASE FOR INOVISION 451P		
05	7.2 Technical Factures	140 kVp	.700 mA		

7.3 Location	Exposure Levels	Non-Continuously Activated Systems Only Number of Exposures Initiated		Location	Exposure Levels	Non-Continuously Activated Systems Only Number of Exposures Initiated	
	.030 mR/hr	ENT TOP LFT	Exp		.017 mR/hr	EXIT CNT	exp
	.028 mR/hr	ENT TOP RT	Exp	06	.016 mR/hr	EXIT LOW LFT	exp
	.027 mR/hr	ENT CNT	exp		.015 mR/hr	ENT LOW LFT	exp
	.018 mR/hr	EXIT TOP RT	exp		.014 mR/hr	~~Ent~~ EXIT LOW RT	exp

07	Reasonable Number of Exposures That May Be Initiated in One Hour	OR	Duty Cycle of System Indicated As a Percentage of One Hour	100%
08	8.0 Additional Information			
	8.1 .139 mR/inspection			
09	8.2			
10	8.3			
11	8.4			
12	8.5			
13	Surveyor Information	Surveyor Name (10-73) (Print L, F, MI): [redacted]	Surveyor Signature: [redacted]	Date of Survey 2-9-09	Surveying Agency Code SGS

Remarks:

FAA Form 168-17 (9-81)

ENTERED JAN 0 3 2009

FAB PM

EQ: 51608
WO: 2065954
Semi - Annual PM

FAA HQ