The information in this report is required by 14 CRF 108.17 & 129.26. Failure to report may result in a civil penalty not to exceed $1000.00 for each such violation. (Federal Aviation Act of 1958, Section 901)

Department of Transportation Federal Aviation Administration	X-RAY SYSTEM RADIATION LEAKAGE REPORT (BAGGAGE INSPECTION) (Require by 14 CRF 108.17, 14 CRF 129.26)	FIELD TEST SERIAL NO. 11-7 T	Form Approved OMB No. 2120-0098

AA	1.1 Name and Address of Facility	Name of Facility (16.80): Palm Beach International Airport	FDA Region: Florida	BR	St. No. R.R. or Airline/Airport (10.80): 1000 James L. Turnage Blvd.
CC		City (16.73): West Palm Beach	State Code: Florida		Zip Code: 33406
DD	and Specific Location of X-ray System	Room No. or Other Location of System (10.32): Ckpt A/B, Lane 1	Person Interview (33-54): [redacted]		Telephone No.: [redacted]
		Certification Label Present: Yes	Instrument (type and serial number): Inovision	Model: 451P-RYR	Serial No.: 0558
01	1.2 Manufacture And Product ID	A. Manufacture (Responsible Firm): Rapiscan	B. OHU46	C. System Model No. and/or Name: 520B TRX	
		D. 115 VAC Unique I.D. 60Hz	E. System Serial No. 70513N02		
		F. Date of Manufacture No. March Yr. 2005	1.4 Operator Instructions Available: Yes	1.5 Maintenance Schedule Available: NA	
	2.0 Warning Labels	2.1 Warning Label Present at Controls Stating: "Caution: X-Rays Produced When Energized" Yes	2.2 Warning Labels Present at Ports Stating: "Caution: Do Not Insert Any Part of the Body When System is Energized, X-Ray Hazard" Yes	2.3 Two Indicators Labeled "X-Ray On" Present at Controls (One May Be Labeled "mA Meter") Yes	
02	Indicators	2.4 At Least One Indicator, X-Ray Marked "X-Ray On", Visible from Each Port, Door, And Access Panel Yes	3.0 Interlocks	3.1 "Captured Key" Control Yes	
	3.2 Door Safety Inter-Locks	A. Minimum Number of Interlocks Visible At Any One Door NA	3.3 Prevention of X-Radiation By Interlocks	A. All Doors and Access Panels That Were Tested Prevent Generation of X-Radiation NA	
		B. At Least One Interlock Dependent on No Moving Part Except Door NA		B. Use of X-Ray Control Necessary to Resume Operation Following Interruption NA	
	4.0 Ports and/or Apertures	4.1 Some Part of the Body Can Be Inserted Through a Port into The Primary Beam NO		4.2 Some Part of the Body Can Be Inserted Into the Aperture NO	
	6.0 Baggage Inspection Systems	6.1 Means Provided to Ensure Operator Presence at the Control Area Yes		6.2 Means Provided to Operator for Terminating Exposures of Greater than One-Half Second and Preventing Yes	
03	7.0 Leakage Radiation NA	Specific Test Procedure Used 94	7.1 Scatter Block Description: Pelican 1400 Case		
05	7.2 Technical Factures	138 kVp	0.7 mA		

7.3 Location Exposure Levels	Non-Continuously Activated Systems Only Number of Exposures Initiated		Location Exposure Levels	Non-Continuously Activated Systems Only Number of Exposures Initiated
0.074 mR/hr	— Exp	06	0.061 mR/hr	— exp
0.073 mR/hr	— Exp		0.059 mR/hr	— exp
0.063 mR/hr	— exp		0.058 mR/hr	— exp
0.062 mR/hr	— exp		0.057 mR/hr	— exp

07	Reasonable Number of Exposures That May Be Initiated in One Hour	OR	Duty Cycle of System Indicated As a Percentage of One Hour 100%		
08	8.0 Additional Information 8.1 0.11 mR				
09	8.2 NA				
10	8.3 NA				
11	8.4 NA				
12	8.5 NA				
13	Surveyor Information [redacted]	Surveyor Name (16-73) (Print: L. F. MI) [redacted]	Surveyor Signature [redacted]	Date of Survey 2-25-09	Surveying Agency Code NA

Remarks: NA

FAA Form 186-17 (8-81)

MAR 52191 PM 2094179

FAA HQ

ENTERED MAR 03 2009