

ID	Task Name	Duration	Start	Finish	Decembe	January	February/March	April	May	June	July	August	Septemb	October	Novembe	Decembe
1	construction	76 days?	Mon 1/26/09	Mon 5/11/09												
2	Construction	75 days	Mon 1/26/09	Fri 5/8/09												
3	Permanent Power Available	0 days	Fri 5/8/09	Fri 5/8/09												
4	Contractor System Power Up and Diagnostic Testing	1 day?	Mon 5/11/09	Mon 5/11/09												
5	BHSC Ready for Integration	0 days	Mon 5/11/09	Mon 5/11/09												
6																
7	Contract for Servcives EDS Delivery and Installation	42 days	Mon 1/26/09	Tue 3/24/09												
8	Equipment SOW	0 days	Mon 1/26/09	Mon 1/26/09												
9	Equipment DO Process	42 days	Mon 1/26/09	Tue 3/24/09												
10	Installaton SOW	0 days	Mon 1/26/09	Mon 1/26/09												
11	Installation PR	0 days	Mon 1/26/09	Mon 1/26/09												
12																
13	Installation and Integration	48 days	Mon 1/26/09	Wed 4/1/09												
14	EDS Delivery	0 days	Mon 1/26/09	Mon 1/26/09												
15	EDS Installation	4 days	Mon 1/26/09	Thu 1/29/09												
16	EDS BHS Integration	14 days	Fri 1/30/09	Wed 2/18/09												
17	Networking (MUX and NEDS)	30 days	Thu 2/19/09	Wed 4/1/09												
18																
19	IV&V/Commissioning	173 days	Thu 4/2/09	Mon 11/30/09												
20	Site Lead Detemines iSAT date	5 days	Thu 4/2/09	Wed 4/8/09												
21	Deliver SSTP Questionair to Project Sponsor	0 days	Wed 4/8/09	Wed 4/8/09												
22	Collect Testing Data	12 days	Thu 4/9/09	Fri 4/24/09												
23	OnSite SSTP Preparation Meeting	5 days	Mon 4/27/09	Fri 5/1/09												
24	IV&V Develops SSTP	30 days	Mon 5/4/09	Fri 6/12/09												
25	Review SSTP	12 days	Mon 6/15/09	Tue 6/30/09												
26	Approve SSTP	1 day	Wed 7/1/09	Wed 7/1/09												
27	Deliver SSPT to Project Sponsor	0 days	Wed 7/1/09	Wed 7/1/09												
28	Test Coordination Meeting	7 days	Thu 7/2/09	Fri 7/10/09												
29	Constructing Test (Pre-iSAT)	18 days	Mon 7/13/09	Wed 8/5/09												
30	Deliver Internal Pre-iSAT Test Results	2 days	Thu 8/6/09	Fri 8/7/09												
31	Testing Readiness Review (TRR)	3 days	Mon 8/10/09	Wed 8/12/09												
32	Issue TRN	0 days	Wed 8/12/09	Wed 8/12/09												
33	Approve TRN	0 days	Wed 8/12/09	Wed 8/12/09												
34	Integrated Site Acceptance Testing (iSAT)	8 days	Thu 8/13/09	Mon 8/24/09												
35	Issue QLR	1 day	Tue 8/25/09	Tue 8/25/09												
36	Approve QLR	0 days	Tue 8/25/09	Tue 8/25/09												
37	Systems Data and Operations Review	2 days	Wed 8/26/09	Thu 8/27/09												
38	Issue TSR	2 days	Fri 8/28/09	Mon 8/31/09												
39	Approve TSR	7 days	Tue 9/1/09	Wed 9/9/09												
40	Issue SSTR	2 days	Thu 9/10/09	Fri 9/11/09												
41	Approave SSTR	7 days	Mon 9/14/09	Tue 9/22/09												
42	Site Acceptance Test (SAT) /Operational Readiness Test (ORT)	19 days	Wed 9/23/09	Mon 10/19/09												
43	Live Bag Screening	0 days	Mon 10/19/09	Mon 10/19/09												
44	30 day Run in Period	30 days	Tue 10/20/09	Mon 11/30/09												
45	Operation	0 days	Mon 11/30/09	Mon 11/30/09												

Project: Example Schedule
Date: Tue 1/27/09

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone